TOWN OF WILLISTON

APPLICATION FOR WATER SERVICE

Date: _____

Name: _____ Development Name: _____

Street Address: _____ Lot/Unit No.: _____

Service request is for: _____ Residential _____ Commercial

Type of connection applied for:

_____ Single lot part of a subdivision
_____ Single lot not part of a subdivision
_____ Subdivision connection

Size of service requested:

_____ 3/4” _____ 4”
_____ 1” _____ 6”
_____ 1 1/2” _____ 8”
_____ 2” _____ 10”

Size of meter requested:

_____ 5/8”x 3/4” $ 550
_____ 1” $ 950
_____ 1 1/2” $1,483
_____ 2” $1,695

Number of units to be served per connection: _____

Request for water service approved by: _____ _____
Public Works Director Date

FOR OFFICE USE ONLY

Date paid for water connection: _____ gpd x $11.03 /gal $_____ (2130)

Date paid for meter: _____ $_____(2100)

TOTAL $_____

Signed by: _____
Town Treasurer

Date placed in service: _____ Book #: _____ Seq. #: _____

Head Serial No.: _____ Meter Make: _____

MXU No.: _____ Body No.: _____

Size: _____ Reads In (check one): _____Thousands _____ Ten Thousands

Check One: _____ Touch _____ Radio Account No.: _____

Meter reading at installation: _____

GENERAL POLICY STATEMENTS

1. All hook-on fees shall be paid to the Town Treasurer prior to the Town issuing a building permit for the project.

2. The cost of all materials, labor, and equipment incurred to tap water main and run service to the building is the responsibility of the applicant.

3. All water meters are to be purchased through the Public Works Department at the time the hook-on fee is paid. Meters shall be located where the service enters the building. There shall be a shut-off valve (cellar stop) on the street side of the meter. A check valve, or where determined necessary by the Public Works Department, an approved back flow preventer shall be installed on the other side of the meter. Cellar stops and check valves can be provided by the Public Works Department.

4. All charges due to the Williston Public Works Department will be paid prior to the water being turned on.

5. All connections to the Williston Water System will be inspected by the Public Works Department prior to the trench being backfilled.

6. A 24-hour advance notice shall be given for all inspections or installations.

7. I have examined a copy of the fee schedule and understand all water connections are subject to the Williston Water Department Rules, Regulations and Construction Standards and the Public Works Standards and Specifications for Construction.

_____ _____

Date Applicant's Signature

_____

Property Owner of Record

_____

Address

_____

_____

Telephone Number